



09 April 2024

Mayor Guy Titus
Board of Works and Public Safety
10 South State St.
Greenfield, IN 46140

Re: Southside Water Improvement- Pheonix Fabricators and Erectors, LLC Partial Application # 4

Mayor and Board Members,

Pheonix Fabricators and Erectors, LLC has submitted their request to Donohue and Associates, INC. for Partial Pay Application (PPA) 4 for the South Side Water Improvements Project- Water Main Project. I have reviewed this PPA with Donohue and the Project Managers from Pheonix Fabricators and Erectors, LLC and have confirmed that all quantities listed in the Pay Application are correct. Donohue and Associates, INC. has recommended approval of PPA # 4 in the total amount of \$ 222,771 and a retainage amount of \$ 11,725 for a total payment due of \$ 234,496.

At this time, I am requesting that the Board approve the recommendation from Donohue and Associates, INC. for the payment of PPA 4 , and Retainage Payment 4 . Once approved, this pay request will be submitted to the IFA/SRF for their review and approval. The following documents have been included for your review:

1. Pheonix Fabricators and Erectors, LLC Partial Pay Application # 4
2. Donohue and Associates, INC. recommendation letter

Please let me know if there are questions regarding this request or if any other information is needed at this time.

Respectfully Submitted,

A handwritten signature in black ink, appearing to read "Charles Gill".

Charles Gill
Manager
Water Utility

cc: Jane Webb, Utility Coordinator
Lori Elmore, Clerk-Treasurer



March 19, 2024

Mr. Charles Gill
Water Department Manager
City of Greenfield Water Department
451 Meek Street
Greenfield, IN 46540

Re: Southside Water Improvements Project - Southside Water Tank and Improvements
Application for Payment 4 - Phoenix Contractors & Erectors
Donohue Project No. 14365

Dear Mr. Gill:

Enclosed is the Contractor’s Application for Payment No. 4 for the Southside Water Tank and Improvements. We have reviewed the final version of Phoenix Contractors & Erectors Application for payment and find the request submittal to be complete and accurate and in accordance with the Project Manual. Therefore, Donohue recommends payment to Phoenix Contractors & Erectors as follows:

Phoenix Pay Application No. 4	\$222,771
Total	\$222,771

Donohue recommends payment to the project retainage account as follows:

Retainage Pay Application No. 4	\$11,725
Total	\$11,725


For reference purposes, the current record of payments (including this recommendation) is as follows:

	Phoenix	Retainage	Total	Remaining in Contract
				\$8,950,000
Application No. 1	\$255,075	\$13,425	\$268,500	\$8,681,500
Application No. 2	\$510,150	\$26,850	\$537,000	\$8,144,500
Application No. 3	\$22,007	\$1,158	\$23,165	\$8,121,335
Application No. 4	\$222,771	\$11,725	\$234,496	\$7,886,839

Mr. Charles Gill
Page 2 | March 19, 2024

If you have any questions, please feel free to contact me.

Sincerely,

A handwritten signature in blue ink, appearing to read "Emily J. Wehmeyer". The signature is written in a cursive, flowing style.

Emily J. Wehmeyer, PE
Project Manager

Enclosures: As noted

Contractor's Application for Payment

Owner: <u>City of Greenfield</u>	Owner's Project No.: <u>8613117</u>
Engineer: <u>Donahue & Associates, Inc.</u>	Engineer's Project No.: <u>13767-TO09BP01</u>
Contractor: <u>Phoenix Fabricators and Erectors, LLC</u>	Contractor's Project No.: <u>3971 & 3974</u>
Project: <u>Southside Water Storage Tower and Improvements</u>	
Contract: <u>Southside Water Improvements</u>	
Application No.: <u>FOUR</u>	Application Date: <u>3/15/2024</u>
Application Period: <u>From</u> <u>2/16/2024</u> to <u>3/15/2024</u>	

1. Original Contract Price	\$ 8,950,000.00
2. Net change by Change Orders	\$ -
3. Current Contract Price (Line 1 + Line 2)	\$ 8,950,000.00
4. Total Work completed and materials stored to date (Sum of Column G Lump Sum Total and Column J Unit Price Total)	\$ 1,063,160.76
5. Retainage	
a. <u>5%</u> X <u>\$ 1,044,500.00</u> Work Completed	\$ 52,225.00
b. <u>5%</u> X <u>\$ 18,660.76</u> Stored Materials	\$ 933.04
c. Total Retainage (Line 5.a + Line 5.b)	\$ 53,158.04
6. Amount eligible to date (Line 4 - Line 5.c)	\$ 1,010,002.72
7. Less previous payments (Line 6 from prior application)	\$ 787,231.71
8. Amount due this application	\$ 222,771.01
9. Balance to finish, including retainage (Line 3 - Line 4 + Line 5c)	\$ 7,939,997.28


Contractor's Certification

The undersigned Contractor certifies, to the best of its knowledge, the following:

- (1) All previous progress payments received from Owner on account of Work done under the Contract have been applied on account to discharge Contractor's legitimate obligations incurred in connection with the Work covered by prior Applications for Payment;
- (2) Title to all Work, materials and equipment incorporated in said Work, or otherwise listed in or covered by this Application for Payment, will pass to Owner at time of payment free and clear of all liens, security interests, and encumbrances (except such as are covered by a bond acceptable to Owner indemnifying Owner against any such liens, security interest, or encumbrances); and
- (3) All the Work covered by this Application for Payment is in accordance with the Contract Documents and is not defective.

Contractor: Phoenix Fabricators and Erectors, LLC

Signature:  **Date:** 3/15/2024

Recommended by Engineer	Approved by Owner
By: <u></u>	By: <u></u>
Title: <u>Project Manager</u>	Title: <u>Utility Manager</u>
Date: <u>March 19, 2024</u>	Date: <u>April 1, 2024</u>
Approved by Funding Agency	
By: _____	By: _____
Title: _____	Title: _____
Date: _____	Date: _____

Total number of weather days for project: 0

Progress Estimate - Lump Sum Work

Contractor's Application for Payment

Owner:	City of Greenfield	Owner's Project No.:	8613117
Engineer:	Donahue & Associates, Inc.	Engineer's Project No.:	13767-TO09BP01
Contractor:	Phoenix Fabricators and Erectors, LLC	Contractor's Project No.:	3971 & 3974
Project:	Southside Water Storage Tower and Improvements		
Contract:	Southside Water Improvements		

Application No.: FOUR **Application Period:** From 02/16/24 to 03/15/24 **Application Date:** 03/15/24

A Item No.	B Description	C Scheduled Value (\$)	D + E Work Completed		F Materials Currently Stored (not in D or E) (\$)	G Work Completed and Materials Stored to Date (D + E + F) (\$)	H % of Scheduled Value (G / C) (%)	I Balance to Finish (C - G) (\$)
			D (D + E) From Previous Application (\$)	E This Period (\$)				
Original Contract								
SOUTH 2MG WATER STORAGE TOWER (#3971):								
1	BONDS & INSURANCE	268,500.00	268,500.00			268,500.00	100%	-
2	ENGINEERING	537,000.00	537,000.00			537,000.00	100%	-
3	MOBILIZATION	358,000.00	17,900.00	161,100.00		179,000.00	50%	179,000.00
4	TANK FOUNDATION	1,162,000.00		60,000.00		60,000.00	5%	1,102,000.00
5	TANK CONCRETE SHAFT	1,176,000.00		-		-	0%	1,176,000.00
6	TANK MATERIAL & SHOP FABRIATION	1,508,964.00		-	18,660.76	18,660.76	1%	1,490,303.24
7	TANK ERECTION	910,000.00		-		-	0%	910,000.00
8	TANK FIELD PAINTING	467,000.00		-		-	0%	467,000.00
9	SCADA	60,000.00		-		-	0%	60,000.00
10	ELECTRICAL	900,000.00		-		-	0%	900,000.00
11	MIXING SYSTEM	95,000.00		-		-	0%	95,000.00
12	FENCE & GATE	53,000.00		-		-	0%	53,000.00
13	PIPING	313,000.00		-		-	0%	313,000.00
14	SITWORK	311,000.00		-		-	0%	311,000.00
15	WESTON 0.5 MG WATER STORAGE TOWER DEMOLITION	85,000.00		-		-	0%	85,000.00
Original Contract Totals		\$ 8,204,464.00	\$ 823,400.00	\$ 221,100.00	\$ 18,660.76	\$ 1,063,160.76	13%	\$ 7,141,303.24
Change Orders								
Change Order Totals		\$ -	\$ -	\$ -	\$ -	\$ -		\$ -
Original Contract and Change Orders								
Project Totals		\$ 8,204,464.00	\$ 823,400.00	\$ 221,100.00	\$ 18,660.76	\$ 1,063,160.76	13%	\$ 7,141,303.24

Total number of weather days for project: 0

Progress Estimate - Lump Sum Work

Contractor's Application for Payment

Owner:	City of Greenfield	Owner's Project No.:	8613117
Engineer:	Donahue & Associates, Inc.	Engineer's Project No.:	13767-TO09BP01
Contractor:	Phoenix Fabricators and Erectors, LLC	Contractor's Project No.:	3971 & 3974
Project:	Southside Water Storage Tower and Improvements		
Contract:	Southside Water Improvements		

Application No.: FOUR **Application Period:** From 02/16/24 to 03/15/24 **Application Date:** 03/15/24

A Item No.	B Description	C Scheduled Value (\$)	D + E Work Completed		F Materials Currently Stored (not in D or E) (\$)	G Work Completed and Materials Stored to Date (D + E + F) (\$)	H % of Scheduled Value (G / C) (%)	I Balance to Finish (C - G) (\$)
			(D + E) From Previous Application (\$)	This Period (\$)				
Original Contract								
	HOSPITAL 0.5 MG SPHEROID TANK RAISE (#3974):							
16	TRAFFIC CONTROL	5,000.00		-		-	0%	5,000.00
17	FOUNDATION & SITE WORK	106,000.00		-		-	0%	106,000.00
18	TANK MATERIAL & FABRICATION	79,000.00		-	-	-	0%	79,000.00
19	TANK RAISE & ERECTION	460,536.00		-		-	0%	460,536.00
20	TANK PAINTING	20,000.00		-		-	0%	20,000.00
21	TANK ELECTRICAL	75,000.00		-		-	0%	75,000.00
Original Contract Totals		\$ 745,536.00	\$ -	\$ -	\$ -	\$ -	0%	\$ 745,536.00
Change Orders								
						-		-
						-		-
						-		-
Change Order Totals		\$ -	\$ -	\$ -	\$ -	\$ -		\$ -
Original Contract and Change Orders								
Project Totals		\$ 745,536.00	\$ -	\$ -	\$ -	\$ -	0%	\$ 745,536.00

Total number of weather days for project: 0



INVOICE

NUCOR STEEL TUSCALOOSA, INC.
1700 Holt Road NE
Tuscaloosa, AL 35404

Please Make Checks Payable and Mail to:
Nucor Steel Tuscaloosa
P.O. BOX 945952
Atlanta, GA 30394-5952

Invoice Date: 02/07/2024

Invoice No: 91258940

Tax Id: 20-1215636

BILL TO:

PHOENIX FABRICATORS AND ERECTORS
182 S COUNTY RD
900 EAST
INDIANAPOLIS, IN, USA 46234-0410

SHIP TO:

PHOENIX FABRICATORS AND ERECTORS
1329 US HYW 41 N
Sebree, KY, USA 42455

PHOENIX - PHOENIX FAB

PHOENIX - PHOENIX / KY

Customer No.	Salesperson	Date Shipped	Buyer's PO No.
01189-0101	DGM	02/07/2024	0002716
TERMS	Bill of Lading No.	Ship VIA	Freight Terms
.5% 10 days, net 30 CHK	T340539-010	TRUCK 6233/237805L SOUTHEAST LOGISTICS &	NUCOR STEEL TUSCALOOSA PREPAID

Order No:	Description:	Quantity:	Unit Price:	Amount:
N-207541-003	PO Line: 0002716/3 A36, 0.2500 IN x 96.000 IN x 240.000 IN HTRPFC,CHEM FOR MOD MN A36 AND HR36 Matl Id: 250X96X240MN GAUGE: 0.2500 IN NOM WIDTH: 96.000 IN MIN LENGTH: 240.000 IN MIN Packing: 10W - 10,000# MAX LIFT WIDTH WISE SKIDS	16.34 CWT 1.00 PCS 1,633.5 LBS	71.5000	1,168.31
	Freight Charge:		2.9900	48.84
	Freight Allowance:		0.7600	12.41

Fgt No.	Serial No.	Heat No.	Lot No.	PCS	Weight
4A1206E	4A1206E	240306	4A1206	1	1,633.5 LBS

----- (End) N-207541-003 -----

PAYABLE IN U.S. Dollars

Total Amount USD

1,229.56

Emailed To:
dominick.klooz@phoenixtank.com

Tally List: 00000001163206/40/TSC/TSC



INVOICE

NUCOR STEEL TUSCALOOSA, INC.
1700 Holt Road NE
Tuscaloosa, AL 35404

Please Make Checks Payable and Mail to:
Nucor Steel Tuscaloosa
P.O. BOX 945952
Atlanta, GA 30394-5952

Invoice Date: 02/07/2024

Invoice No: 91258840

Tax Id: 20-1215636

BILL TO:

PHOENIX FABRICATORS AND ERECTORS
182 S COUNTY RD
900 EAST
INDIANAPOLIS, IN, USA 46234-0410

SHIP TO:

PHOENIX FABRICATORS AND ERECTORS
1329 US HYW 41 N
Sebree, KY, USA 42455

PHOENIX - PHOENIX FAB

PHOENIX - PHOENIX / KY

Customer No.	Salesperson	Date Shipped	Buyer's PO No.
01189-0101	DGM	02/07/2024	0002716
TERMS	Bill of Lading No.	Ship VIA	Freight Terms
.5% 10 days, net 30	T340539-010	TRUCK 6233/237805L SOUTHEAST LOGISTICS &	NUCOR STEEL TUSCALOOSA PREPAID

Order No:	Description:	Quantity:	Unit Price:	Amount:
N-207541-004	PO Line: 0002716/4 A36, 0.3750 IN x 96.000 IN x 250.000 IN HTRPFC,CHEM FOR MOD MN A36 AND HR36 Mfg Spec No: A36MODMN GAUGE: 0.3750 IN NOM WIDTH: 96.000 IN MIN LENGTH: 250.000 IN MIN Packing: 10W - 10,000# MAX LIFT WIDTH WISE SKIDS	25.52 CWT 1.00 PCS 2,552.4 LBS	69.5000	1,773.64
	Freight Charge:		2.9900	76.32
	Freight Allowance:		0.7600	19.40

Fgt No.	Serial No.	Heat No.	Lot No.	PCS	Weight
4B0033E	4B0033E	240484	4B0033	1	2,552.4 LBS

----- (End) N-207541-004 -----

PAYABLE IN U.S. Dollars

Total Amount USD

1,869.36

Emailed To:
dominick.klooz@phoenixtank.com

Tally List: 00000001163538/40/TSC/TSC



INVOICE

NUCOR STEEL TUSCALOOSA, INC.
1700 Holt Road NE
Tuscaloosa, AL 35404

Please Make Checks Payable and Mail to:
Nucor Steel Tuscaloosa
P.O. BOX 945952
Atlanta, GA 30394-5952

Invoice Date: 02/08/2024

Invoice No: 91271440

Tax Id: 20-1215636

BILL TO:

PHOENIX FABRICATORS AND ERECTORS
182 S COUNTY RD
900 EAST
INDIANAPOLIS, IN, USA 46234-0410

SHIP TO:

PHOENIX FABRICATORS AND ERECTORS
1329 US HYW 41 N
Sebree, KY, USA 42455

PHOENIX - PHOENIX FAB

PHOENIX - PHOENIX / KY

Customer No.	Salesperson	Date Shipped	Buyer's PO No.
01189-0101	DGM	02/08/2024	0002716
TERMS	Bill of Lading No.	Ship VIA	Freight Terms
.5% 10 days, net 30	T340925-010	TRUCK 18603/247513L SOUTHEAST LOGISTICS &	NUCOR STEEL TUSCALOOSA PREPAID

Order No:	Description:	Quantity:	Unit Price:	Amount:
N-207541-005	PO Line: 0002716/5 A36, 0.5000 IN x 96.000 IN x 260.000 IN HTRPFC,CHEM FOR MOD MN A36 AND HR36 Mfg Spec No: A36MODMN GAUGE: 0.5000 IN NOM WIDTH: 96.000 IN MIN LENGTH: 260.000 IN MIN Packing: 10W - 10,000# MAX LIFT WIDTH WISE SKIDS	35.39 CWT 1.00 PCS 3,539.3 LBS	69.5000	2,459.61
	Freight Charge:		3.7500	132.72

Fgt No.	Serial No.	Heat No.	Lot No.	PCS	Weight
4B0504E	4B0504E	240618	4B0504	1	3,539.3 LBS

----- (End) N-207541-005 -----

PAYABLE IN U.S. Dollars

Total Amount USD

2,592.32

Emailed To:
dominick.klooz@phoenixtank.com

Tally List: 00000001163791/40/TSC/TSC



INVOICE

NUCOR STEEL TUSCALOOSA, INC.
1700 Holt Road NE
Tuscaloosa, AL 35404

Please Make Checks Payable and Mail to:
Nucor Steel Tuscaloosa
P.O. BOX 945952
Atlanta, GA 30394-5952

Invoice Date: 02/15/2024

Invoice No: 91368340

Tax Id: 20-1215636

BILL TO:

PHOENIX FABRICATORS AND ERECTORS
182 S COUNTY RD
900 EAST
INDIANAPOLIS, IN, USA 46234-0410

SHIP TO:

PHOENIX FABRICATORS AND ERECTORS
1329 US HYW 41 N
Sebree, KY, USA 42455

PHOENIX - PHOENIX FAB

PHOENIX - PHOENIX / KY

Customer No.	Salesperson	Date Shipped	Buyer's PO No.
01189-0101	DGM	02/15/2024	0002716
TERMS	Bill of Lading No.	Ship VIA	Freight Terms
.5% 10 days, net 30 CHK	T341174-010	TRUCK 14/15 EASTON LOGISTICS LLC	NUCOR STEEL TUSCALOOSA PREPAID

Order No:	Description:	Quantity:	Unit Price:	Amount:
N-207541-006	PO Line: 0002716/6 A36, 0.5000 IN x 96.000 IN x 240.000 IN HTRPFC,CHEM FOR MOD MN A36 AND HR36 Matl Id: 500X96X240MN GAUGE: 0.5000 IN NOM WIDTH: 96.000 IN MIN LENGTH: 240.000 IN MIN Packing: 10W - 10,000# MAX LIFT WIDTH WISE SKIDS	65.34 CWT 2.00 PCS 6,534.1 LBS	69.5000	4,541.13
	Freight Charge:		6.0800	397.27
	Freight Allowance:		-2.3300	-152.24

Fgt No.	Serial No.	Heat No.	Lot No.	PCS	Weight
4A1001F	4A1001F	240206	4A1001	2	6,534.1 LBS

----- (End) N-207541-006 -----

PAYABLE IN U.S. Dollars

Total Amount USD

4,786.16

Emailed To:
dominick.klooz@phoenixtank.com

Tally List: 00000001164394/40/TSC/TSC



INVOICE

Customer Relations
1-866-409-0138

Page 1 of 1

Customer Code PHOFAA

Date Feb 26 2024

Invoice Number

820755-060

S
o
l
d

T
o

PHOENIX FABRICATORS & ERECTORS, INC.
182 S. COUNTY ROAD 900 EAST
AVON, IN
46123

S
h
i
p

T
o

PHOENIX FABRICATORS & ERECTORS, INC
1329 US HIGHWAY 41 NORTH
SEBREE, KY

Customer Order Number 2714-3971		Acknowledgement Order No. 41733772		Tally No.		Shipping Report No. MT515061		Date Shipped Feb 23 2024		
F.O.B. Location MUSCATINE, IA		Territory 36		Warehouse 93		Carrier TMC TRANSP		Terms of Payment 1/2% 10, N30		
D & B Rate	D & B Amount 0.00	Freight Terms PREPAID		Frt. Incl. Rate	Freight Incl. Amount		Freight Extra Amount		Total Freight	
State Sales Tax No.		State Tax Rate 0.0000		State Sales Tax Amount 0.00		Local Tax No.		Local Tax Rate 0.0000		Local Sales Tax 0.00
GI No.	Product Code Description	Quantity	Shipping Weight	Billing Weight	Length Shipped	Unit Price	Amount			
	HOT ROLLED SHEET A/SA36A709 0.188" X 120.00 X 240.00 LaserRite Plate(TM) ORDER - 41-733772-01	2	3072 LB	0 LB	0.00 FT	95.00 / 100 LB	2,918.40			
		CUST ORDER - 2714-3971 -001								

SALES TAX
PAYABLE IN US FUNDS
PLEASE REMIT PAYMENTS TO: SSAB
DEPT CH 19422 PALATINE, IL 60055-9422
DEPT CH 19422 PALATINE, IL 60055-9422

PLEASE PAY THIS AMOUNT \$2,918.40

All Invoices are Subject To A Late Payment Charge Of 1 1/2% Per Month (18% Per Annum).