



August 12, 2025

Mayor Guy Titus
Board of Public Works and Safety
10 South State Street
Greenfield, IN 46140

Re: WWTP Improvements Project – Partial Pay Application #33

Mayor and Board Members,

F.A. Wilhelm Construction has submitted their request to Commonwealth Engineers for Partial Pay Application (PPA) #33 for the WWTP Improvements Project. I have reviewed this PPA with Commonwealth and the Project Managers from F.A. Wilhelm and have confirmed that all quantities listed in the Pay Application are correct. Commonwealth Engineers, Inc. has recommended approval of PPA #33 in the total amount of \$85,435.40 and a retainage amount of \$4,496.60 for a total payment due of \$89,932.00.

At this time, I am requesting that the Board approve the recommendation from Commonwealth Engineers, Inc. for the payment of PPA #33 and Retainage Payment #33. Once approved, this pay request will be submitted to the IFA/SRF for their review and approval. The following documents have been included for your review:

1. Partial Pay Application #33
2. Commonwealth Engineers, Inc. recommendation letter

Please let me know if there are questions regarding this request or if any other information is needed at this time.

Best Regards,


Nicholas Dezelan, CHMM, ASP
Wastewater Utility Manager

Cc: Lori Elmore – Clerk Treasurer
Gregg Morelock – City Attorney

Wastewater Utility
302 East Davis Road: Greenfield, Indiana 46140
wwtp@greenfieldin.org
Phone 317-477-4360 Fax 317-477-4361



August 5, 2025

Mr. Nicholas Dezelan, CHMM, ASP
City of Greenfield
10 South State Street
Greenfield, IN 46140

**RE: Greenfield Wastewater Treatment Plant Improvements
Partial Payment Application (PPA) No. 33**

Dear Mr. Dezelan:

The contractual substantial completion date through Change Order #9 was 1/3/25. Commonwealth Engineers recommended approval on four (4) additional days due to SBR Tank 3 leak testing weather days, resulting in a substantial completion date of 1/7/25. To date, the Contractor has not met the contractual requirements to merit substantial completion.

The provisions set forth under article 4.03.A.1 state Contractor shall pay Owner \$1,000.00 for each day that expires after substantial completion. The submitted payment application has an application period that extends to 7/25/25. This marks one hundred and ninety nine (199) days beyond contractual substantial completion (1/7/25 – 7/25/25). The Engineer recommends a total deduction of \$199,000.00 from the payment application in accordance with contractual liquidated damages. Previously, no damages have been enforced.

Attached, please find the Contractor's Application for Partial Payment for the Wastewater Treatment Plant Improvements project for work performed by F.A. Wilhelm Construction, Inc. (F.A. Wilhelm).

Commonwealth Engineers, Inc. (Commonwealth) has reviewed the Contractor's Application for Payment and finds it to be complete and accurate. Therefore, Commonwealth recommends payment to F.A. Wilhelm as follows:

- **F.A. Wilhelm Requested Amount PPA No. 33:** **\$85,435.40**
- **Recommended Deduction, PPA No. 33:** **\$199,000.00**
- **Net Amount Due, PPA No. 33:** **-\$113,564.60**

Through subsequent conversation on the liquidated damages matter with the City attorney and Wastewater Utility Manager, it has been decided to NOT deduct liquidated damages at this time due to the abundance or contractual retainage currently present. Rather, the Contractor is to be made aware of our records regarding substantial completion and corresponding penalty and the City's intent to assess damages accordingly pending future discussion or information to the contrary on this matter.

On this basis, Commonwealth recommends payment as follows:

- **F.A. Wilhelm PPA No. 33:** **\$85,435.40**
- **Retainage, PPA No. 33:** **\$4,496.60**

This represents a total payment for Application No. 33 of **\$89,932.00**

For reference purposes, the current record of recommended payments (including this recommendation) is as follows:

Greenfield Wastewater Treatment Plant Improvements			
Partial Payment No.	Payment to Contractor	Retainage Withheld	Total
PPA 1 (11/2022)	\$3,709,750.00	\$195,250.00	\$3,905,000.00
PPA 2 (12/2022)	\$5,321,718.55	\$280,090.45	\$5,601,809.00
PPA 3 (01/2023)	\$3,978,126.19	\$209,375.06	\$4,187,501.25
PPA 4 (02/2023)	\$2,516,531.99	\$132,449.05	\$2,648,981.04
PPA 5 (03/2023)	\$3,639,125.29	\$191,532.91	\$3,830,658.20
PPA 6 (04/2023)	\$4,428,349.29	\$233,071.02	\$4,661,420.31
PPA 7 (05/2023)	\$3,489,143.30	\$183,639.12	\$3,672,782.42
PPA 8 (06/2023)	\$3,674,499.17	\$193,394.70	\$3,867,893.86
PPA 9 (07/2023)	\$3,023,454.85	\$159,129.20	\$3,182,584.05
PPA 10 (08/2023)	\$2,400,776.31	\$126,356.65	\$2,527,132.96
PPA 11 (09/2023)	\$2,451,440.41	\$129,023.18	\$2,580,463.59
PPA 12 (10/2023)	\$2,878,808.93	\$151,516.25	\$3,030,325.18
PPA 13 (11/2023)	\$3,253,739.51	\$171,249.45	\$3,424,988.96
PPA 14 (12/2023)	\$4,390,033.05	\$231,054.37	\$4,621,087.42
PPA 15 (01/2024)	\$2,923,870.19	\$153,887.90	\$3,077,758.09
PPA 16 (02/2024)	\$2,219,648.55	\$116,823.61	\$2,336,472.16
PPA 17 (03/2024)	\$1,912,016.07	\$100,632.42	\$2,012,648.49
PPA 18 (04/2024)	\$1,518,311.85	\$79,911.15	\$1,598,223.00
PPA 19 (05/2024)	\$1,456,207.97	\$76,642.53	\$1,532,850.50
PPA 20 (06/2024)	\$2,285,824.80	\$120,306.57	\$2,406,131.37
PPA 21 (07/2024)	\$1,530,878.41	\$80,572.55	\$1,611,450.96
PPA 22 (08/2024)	\$894,119.48	\$47,058.92	\$941,178.40
PPA 23 (09/2024)	\$968,535.39	\$50,975.54	\$1,019,510.93
PPA24 (10/2024)	\$748,294.82	\$39,383.94	\$787,678.76
PPA25 (11/2024)	\$390,365.90	\$20,545.57	\$410,911.47
PPA26 (12/2024)	\$420,442.08	\$22,128.53	\$442,570.61
PPA27 (01/2025)	\$251,389.00	\$13,231.00	\$264,620.00
PPA28(01/2025)	\$102,491.70	\$5,394.30	\$107,886.00
PPA29(03/2025)	\$229,662.50	\$12,087.50	\$241,750.00
PPA30(04/2025)	\$350,239.35	\$18,433.65	\$368,673.00
PPA31(05/2025)	\$286,128.60	\$15,059.40	\$301,188.00
PPA32(06/2025)	\$97,422.50	\$5,127.50	\$102,550.00
PPA33(07/2025)	\$85,435.40	\$4,496.60	\$89,932.00
Total	\$67,826,781.40	\$3,569,830.60	\$71,396,612.00
Project completion for this Division of work based on monetary value:			99.46%

Mr. Nicholas Dezelan
August 5, 2025
Page 4 of 4

If you have any questions, comments, or concerns, please do not hesitate to contact us.

Sincerely,


COMMONWEALTH ENGINEERS, INC.

A handwritten signature in black ink, appearing to read 'Meghan R.' with a stylized flourish at the end.

Meghan Pintozzi, P.E.

Enclosures: Partial Pay Application No. 33
CC: Lori Elmore, Clerk-Treasurer

Contractor's Application for Payment

Owner: City of Greenfield Engineer: Commonwealth Engineers, Inc. Contractor: F.A. Wilhelm Construction, Inc. Project: Greenfield Wastewater Treatment Plant Improvements Project Contract: *	Owner's Project No.: _____ Engineer's Project No.: S20046 Contractor's Project No.: 10802																								
Application No.: 33 Application Date: 7/28/2025 Application Period: From 6/21/2025 to 7/25/2025																									
<table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 70%;">1. Original Contract Price</td> <td style="width: 30%; text-align: right;">\$ 70,035,000.00</td> </tr> <tr> <td>2. Net change by Change Orders</td> <td style="text-align: right;">\$ 1,747,253.00</td> </tr> <tr> <td>3. Current Contract Price (Line 1 + Line 2)</td> <td style="text-align: right;">\$ 71,782,253.00</td> </tr> <tr> <td>4. Total Work completed and materials stored to date (Sum of Column G Lump Sum Total and Column J Unit Price Total)</td> <td style="text-align: right;">\$ 71,396,612.00</td> </tr> <tr> <td>5. Retainage</td> <td></td> </tr> <tr> <td> a. 5% X \$ 71,396,612.00 Work Completed</td> <td style="text-align: right;">\$ 3,569,830.60</td> </tr> <tr> <td> b. 5% X \$ - Stored Materials</td> <td style="text-align: right;">\$ -</td> </tr> <tr> <td> c. Total Retainage (Line 5.a + Line 5.b)</td> <td style="text-align: right;">\$ 3,569,830.60</td> </tr> <tr> <td>6. Amount eligible to date (Line 4 - Line 5.c)</td> <td style="text-align: right;">\$ 67,826,781.40</td> </tr> <tr> <td>7. Less previous payments (Line 6 from prior application)</td> <td style="text-align: right;">\$ 67,741,346.00</td> </tr> <tr> <td>8. Amount due this application</td> <td style="text-align: right;">\$ 85,435.40</td> </tr> <tr> <td>9. Balance to finish, including retainage (Line 3 - Line 4)</td> <td style="text-align: right;">\$ 385,641.00</td> </tr> </table>		1. Original Contract Price	\$ 70,035,000.00	2. Net change by Change Orders	\$ 1,747,253.00	3. Current Contract Price (Line 1 + Line 2)	\$ 71,782,253.00	4. Total Work completed and materials stored to date (Sum of Column G Lump Sum Total and Column J Unit Price Total)	\$ 71,396,612.00	5. Retainage		a. 5% X \$ 71,396,612.00 Work Completed	\$ 3,569,830.60	b. 5% X \$ - Stored Materials	\$ -	c. Total Retainage (Line 5.a + Line 5.b)	\$ 3,569,830.60	6. Amount eligible to date (Line 4 - Line 5.c)	\$ 67,826,781.40	7. Less previous payments (Line 6 from prior application)	\$ 67,741,346.00	8. Amount due this application	\$ 85,435.40	9. Balance to finish, including retainage (Line 3 - Line 4)	\$ 385,641.00
1. Original Contract Price	\$ 70,035,000.00																								
2. Net change by Change Orders	\$ 1,747,253.00																								
3. Current Contract Price (Line 1 + Line 2)	\$ 71,782,253.00																								
4. Total Work completed and materials stored to date (Sum of Column G Lump Sum Total and Column J Unit Price Total)	\$ 71,396,612.00																								
5. Retainage																									
a. 5% X \$ 71,396,612.00 Work Completed	\$ 3,569,830.60																								
b. 5% X \$ - Stored Materials	\$ -																								
c. Total Retainage (Line 5.a + Line 5.b)	\$ 3,569,830.60																								
6. Amount eligible to date (Line 4 - Line 5.c)	\$ 67,826,781.40																								
7. Less previous payments (Line 6 from prior application)	\$ 67,741,346.00																								
8. Amount due this application	\$ 85,435.40																								
9. Balance to finish, including retainage (Line 3 - Line 4)	\$ 385,641.00																								
Contractor's Certification The undersigned Contractor certifies, to the best of its knowledge, the following: (1) All previous progress payments received from Owner on account of Work done under the Contract have been applied on account to discharge Contractor's legitimate obligations incurred in connection with the Work covered by prior Applications for Payment; (2) Title to all Work, materials and equipment incorporated in said Work, or otherwise listed in or covered by this Application for Payment, will pass to Owner at time of payment free and clear of all liens, security interests, and encumbrances (except such as are covered by a bond acceptable to Owner indemnifying Owner against any such liens, security interest, or encumbrances); and (3) All the Work covered by this Application for Payment is in accordance with the Contract Documents and is not defective; (4) all items and amounts on the face of this Contractor's Application for Payment are correct; (5) all Work has been performed and/or material supplied in full accordance with the requirements of the referenced Contract, and/or duly authorized deviations, substitutions, alterations, and/or additions; (6) the foregoing is a true and correct statement of the Contract account up to and including the last day of the period covered by this Periodic Estimate, (7) no part of the "Balance Due This Payment" has been received, and (8) the undersigned and his subcontractors have - (check applicable line): a. ☐ Complied with all labor provisions of said Contract. b. ☒ Complied with all labor provisions of said Contract except in those instances where an honest dispute exists with respect to said labor provisions (if (b) is checked, describe briefly nature of dispute on an attached sheet).																									
Contractor: F.A. Wilhelm Construction Co. Inc. Signature:  Date: 7/28/2025																									
Recommended by Engineer By:  Title: P.E. Date: 08/06/25	Approved by Owner By: _____ Title: _____ Date: _____																								
Approved by Funding Agency By: _____ Title: _____ Date: _____	By: _____ Title: _____ Date: _____																								

Progress Estimate - Lump Sum Work

Contractor's Application for Payment

Owner: City of Greenfield		Owner's Project No.:						
Engineer: Commonwealth Engineers, Inc.		Engineer's Project No.: S20046						
Contractor: F.A. Wilhelm Construction, Inc		Contractor's Project No.: 10802						
Project: Greenfield WastewaterTreatment Plant Improvement Project								
Contract: *								
Application No.: 33		Application Period: From 06/21/25 to 07/25/25						
Application Date: 07/28/25								
A	B	C	D	E	F	G	H	I
Item No.	Description	Scheduled Value (\$)	Work Completed		Materials Currently Stored (not in D or E) (\$)	Work Completed and Materials Stored to Date (D + E + F) (\$)	% of Scheduled Value (G / C) (%)	Balance to Finish (C - G) (\$)
			(D + E) From Previous Application (\$)	This Period (\$)				
050100	Div. 05 - Metals and FRP - Materials	1,213,400.00	1,213,400.00		-	1,213,400.00	100%	-
050110	Blower Canopy	10,800.00	10,800.00		-	10,800.00	100%	-
050120	SBR - Pipe Gallery Steel	86,000.00	86,000.00		-	86,000.00	100%	-
050130	Pump Station - Steel	27,000.00	27,000.00		-	27,000.00	100%	-
050140	Headworks Bldg - Steel	83,000.00	83,000.00		-	83,000.00	100%	-
050150	Sludge Bldg - Steel	56,000.00	56,000.00		-	56,000.00	100%	-
050160	Admin Bldg - Steel	5,800.00	5,800.00		-	5,800.00	100%	-
050170	UV Bldg - Steel	10,500.00	10,500.00		-	10,500.00	100%	-
050180	Pump Station - Stairs & Grating	18,000.00	18,000.00		-	18,000.00	100%	-
050190	SBR Tank - Stairs & Grating	84,000.00	84,000.00		-	84,000.00	100%	-
050200	Headworks Bldg - Stairs & Grating	60,500.00	60,500.00		-	60,500.00	100%	-
050210	UV Building - Stairs & Grating	16,000.00	16,000.00		-	16,000.00	100%	-
050220	Sludg Bldg - Stairs & Grating	19,000.00	19,000.00		-	19,000.00	100%	-
060170	Wood, Plastic Composites - Rough Carpentry / Framing	575,000.00	575,000.00		-	575,000.00	100%	-
070180	Roofing Materials	274,094.00	274,094.00		-	274,094.00	100%	-
070185	Building Insulation	43,000.00	43,000.00		-	43,000.00	100%	-
070190	Skylight & Louver	131,781.00	131,781.00		-	131,781.00	100%	-
080190	Openings - Doors and Windows	250,000.00	250,000.00		-	250,000.00	100%	-
080195	Openings - Door Frames	150,000.00	150,000.00		-	150,000.00	100%	-
080200	Openings - OH Doors	120,000.00	120,000.00		-	120,000.00	100%	-
080205	Roofing - Office / Lab Building	81,400.00	81,400.00		-	81,400.00	100%	-
080210	Roofing - P.S. Stairwell Building	10,600.00	10,600.00		-	10,600.00	100%	-
080215	Roofing - UV Building	38,400.00	38,400.00		-	38,400.00	100%	-
080220	Roofing - Blower Pad	18,400.00	18,400.00		-	18,400.00	100%	-
080225	Roofing - H. W. Building	34,925.00	34,925.00		-	34,925.00	100%	-
080230	Roofing - Sludge Building	49,400.00	49,400.00		-	49,400.00	100%	-
080235	Gutters Down Spouts	68,000.00	67,320.00		-	67,320.00	99%	680.00
090210	Finishes - Hard Flooring	69,500.00	69,500.00		-	69,500.00	100%	-
090215	Finishes - Soft Flooring	45,500.00	45,500.00		-	45,500.00	100%	-
090220	Finishes - Coatings - SBR	170,000.00	170,000.00		-	170,000.00	100%	-
090230	Finishes - Coatings - Pump Station	30,000.00	30,000.00		-	30,000.00	100%	-
090240	Finishes - Coatings - Stairwell & Electric Building	30,000.00	30,000.00		-	30,000.00	100%	-
090250	Finishes - Coatings - Office Building	100,000.00	100,000.00		-	100,000.00	100%	-

Progress Estimate - Lump Sum Work

Contractor's Application for Payment

City of Greenfield				Owner's Project No.:			
Commonwealth Engineers, Inc.				Engineer's Project No.:			
F.A. Wilhelm Construction, Inc				Contractor's Project No.:			
Greenfield WastewaterTreatment Plant Improvement Project							
*							

Progress Estimate - Lump Sum Work

Contractor's Application for Payment

Owner: City of Greenfield				Owner's Project No.: S20046					
Engineer: Commonwealth Engineers, Inc.				Engineer's Project No.: 10802					
Contractor: F.A. Wilhelm Construction, Inc				Contractor's Project No.:					
Project: Greenfield WastewaterTreatment Plant Improvement Project									
Contract: *									
Application No.: 33		Application Period:		From		to		Application Date:	
				06/21/25		07/25/25		07/28/25	
A	B	C	D	E	F	G	H	I	
Item No.	Description	Scheduled Value (\$)	Work Completed		Materials Currently Stored (not in D or E) (\$)	Work Completed and Materials Stored to Date (D + E + F) (\$)	% of Scheduled Value (G / C) (%)	Balance to Finish (C - G) (\$)	
			(D + E) From Previous Application (\$)	This Period (\$)					
230070	Electric Unit Heaters - Labor	6,000.00	6,000.00		-	6,000.00	100%	-	
230080	Fabricated Duct - Labor	15,000.00	15,000.00		-	15,000.00	100%	-	
230090	Insulation - Labor	4,000.00	4,000.00		-	4,000.00	100%	-	
230100	Certified Balance	8,000.00	8,000.00		-	8,000.00	100%	-	
230110	FRP - Labor	8,400.00	8,400.00		-	8,400.00	100%	-	
230120	Refrigerant Piping - labor	2,000.00	2,000.00		-	2,000.00	100%	-	
230130	Hangers & Supports - Labor	1,200.00	1,200.00		-	1,200.00	100%	-	
250010	Controls	1,076,000.00	1,076,000.00		-	1,076,000.00	100%	-	
260000	Electrical Site Work	1,766,000.00	1,766,000.00		-	1,766,000.00	100%	-	
260010	Electrical Pump Station	454,000.00	454,000.00		-	454,000.00	100%	-	
260020	Electrical Headworks	743,000.00	743,000.00		-	743,000.00	100%	-	
260030	Electrical SBR Tank	956,500.00	956,500.00		-	956,500.00	100%	-	
260040	Electrical UV	242,000.00	242,000.00		-	242,000.00	100%	-	
260050	Electrical Blower / Effluent Flow Meter	208,000.00	208,000.00		-	208,000.00	100%	-	
260060	Electrical Sludge Dewatering	581,000.00	581,000.00		-	581,000.00	100%	-	
260070	Electrical Septage	18,000.00	18,000.00		-	18,000.00	100%	-	
260080	Electrical Lab / Office	433,000.00	433,000.00		-	433,000.00	100%	-	
260090	Electrical Building	423,000.00	423,000.00		-	423,000.00	100%	-	
260100	Electrical Existing Equ, Modifications	9,000.00	9,000.00		-	9,000.00	100%	-	
260110	Electrical Generator	606,000.00	606,000.00		-	606,000.00	100%	-	
260120	Electrical Heat Trace	30,000.00	30,000.00		-	30,000.00	100%	-	
260130	Electrical Fire Alarm	27,000.00	27,000.00		-	27,000.00	100%	-	
260140	Electrical Gear Package	540,000.00	540,000.00		-	540,000.00	100%	-	
260150	Electrical Lights	192,000.00	192,000.00		-	192,000.00	100%	-	
260160	Electrical ATS	128,000.00	128,000.00		-	128,000.00	100%	-	
260170	Electrical Lighting Protection	23,000.00	23,000.00		-	23,000.00	100%	-	
310000	Div. 31 - Site Work -	1,456,000.00	1,456,000.00		-	1,456,000.00	100%	-	
310010	SBR Tank Prep Subgrade	450,000.00	450,000.00		-	450,000.00	100%	-	
310020	PS - ERS Precut	110,000.00	110,000.00		-	110,000.00	100%	-	
310030	PS - Earth Retention and Excavation	1,877,000.00	1,877,000.00		-	1,877,000.00	100%	-	
310040	PS - Backfill	160,000.00	160,000.00		-	160,000.00	100%	-	
310050	Tree Clearing	60,000.00	60,000.00		-	60,000.00	100%	-	
310060	SBR Turndown Excavation	50,000.00	50,000.00		-	50,000.00	100%	-	

Progress Estimate - Lump Sum Work

Contractor's Application for Payment

City of Greenfield				Owner's Project No.:			
Commonwealth Engineers, Inc.				Engineer's Project No.:			
F.A. Wilhelm Construction, Inc				Contractor's Project No.:			
Greenfield WastewaterTreatment Plant Improvement Project							
*							
Contract:							
Application No.:				Application Date:			
33				07/25/25			
Application Period:				07/28/25			
B				H			
C				I			
D				J			
E				K			
F				L			
G				M			
H				N			
I				O			
J				P			
K				Q			
L				R			
M				S			
N				T			
O				U			
P				V			
Q				W			
R				X			
S				Y			
T				Z			
U				AA			
V				AB			
W				AC			
X				AD			
Y				AE			
Z				AF			
AA				AG			
AB				AH			
AC				AI			
AD				AJ			
AE				AK			
AF				AL			
AG				AM			
AH				AN			
AI				AO			
AJ				AP			
AK				AQ			
AL				AR			
AM				AS			
AN				AT			
AO				AU			
AP				AV			
AQ				AW			
AR				AX			
AS				AY			
AT				AZ			
AU				BA			
AV				BB			
AW				BC			
AX				BD			
AY				BE			
AZ				BF			
BA				BG			
BB				BH			
BC				BI			
BD				BJ			
BE				BK			
BF				BL			
BG				BM			
BH				BN			
BI				BO			
BJ				BP			
BK				BQ			
BL				BR			
BM				BS			
BN				BT			
BO				BU			
BP				BV			
BQ				BW			
BR				BX			
BS				BY			
BT				BZ			
BU				CA			
BV				CB			
BW				CC			
BX				CD			
BY				CE			
BZ				CF			
CA				CG			
CB				CH			
CC				CI			
CD				CJ			
CE				CK			
CF				CL			
CG				CM			
CH				CN			
CI				CO			
CJ				CP			
CK				CQ			
CL				CR			
CM				CS			
CN				CT			
CO				CU			
CP				CV			
CQ				CW			
CR				CX			
CS				CY			
CT				CZ			
CU				DA			
CV				DB			
CW				DC			
CX				DD			
CY				DE			
CZ				DF			
DA				DG			
DB				DH			
DC				DI			
DD				DJ			
DE				DK			
DF				DL			
DG				DM			
DH				DN			
DI				DO			
DJ				DP			
DK				DQ			
DL				DR			
DM				DS			
DN				DT			
DO				DU			
DP				DV			
DQ				DW			
DR				DX			
DS				DY			
DT				DZ			
DU				EA			
DV				EB			
DW				EC			
DX				ED			
DY				EE			
DZ				EF			
EA				EG			
EB				EH			
EC				EI			
ED				EJ			
EE				EK			
EF				EL			
EG				EM			
EH				EN			
EI				EO			
EJ				EP			
EK				EQ			
EL				ER			
EM				ES			
EN				ET			
EO				EU			
EP				EV			
EQ				EW			
ER				EX			
ES				EY			
ET				EZ			
EU				FA			
EV				FB			
EW				FC			
EX				FD			
EY				FE			
EZ				FF			
FA				FG			
FB				FH			
FC				FI			
FD				FJ			
FE				FK			
FF				FL			
FG				FM			
FH				FN			
FI				FO			
FJ				FP			
FK				FQ			
FL				FR			
FM				FS			
FN				FT			
FO				FU			
FP				FV			
FQ				FW			
FR				FX			
FS				FY			
FT				FZ			
FU				GA			
FV				GB			
FW				GC			
FX				GD			
FY				GE			
FZ				GF			
GA				GG			
GB				GH			
GC				GI			
GD				GJ			
GE				GK			
GF				GL			
GG				GM			
GH				GN			
GI				GO			
GJ				GP			
GK				GQ			
GL				GR			
GM				GS			
GN				GT			
GO				GU			
GP				GV			
GQ				GW			
GR				GX			
GS				GY			
GT				GZ			
GU				HA			
GV				HB			
GW				HC			
GX				HD			
GY				HE			
GZ				HF			
HA				HG			
HB				HH			
HC				HI			
HD				HJ			
HE				HK			
HF				HL			
HG				HM			
HH				HN			
HI				HO			
HJ				HP			
HK				HQ			
HL				HR			
HM				HS			
HN				HT			
HO				HU			
HP				HV			
HQ				HW			
HR				HX			
HS				HY			
HT				HZ			
HU				IA			
HV				IB			
HW				IC			
HX				ID			
HY				IE			
HZ				IF			
IA				IG			
IB				IH			
IC				II			
ID				IJ			
IE				IK			
IF				IL			
IG				IM			
IH				IN			
II				IO			
IJ				IP			
IK				IQ			
IL				IR			
IM				IS			
IN				IT			
IO				IU			
IP				IV			
IQ				IW			
IR				IX			
IS				IY			
IT				IZ			
IU				JA			
IV				JB			
IW				JC			
IX				JD			
IY				JE			
IZ				JF			
JA				JG			
JB				JH			
JC				JI			
JD				JJ			
JE				JK			
JF				JL			
JG				JM			
JH				JN			
JI				JO			
JJ				JP			
JK				JQ			
JL				JR			
JM				JS			
JN				JT			
JO				JU			
JP				JV			
JQ				JW			
JR				JX			
JS				JY			
JT				JZ			
JU				KA			
JV				KB			
JW				KC			
JX				KD			
JY				KE			
JZ				KF			
KA				KG			
KB				KH			
KC				KI			
KD				KJ			
KE				KK			
KF				KL			
KG				KM			
KH				KN			
KI				KO			
KJ				KP			
KK				KQ			
KL				KR			
KM				KS			
KN				KT			
KO				KU			
KP				KV			
KQ				KW			
KR				KX			
KS				KY			
KT				KZ			
KU				LA			
KV				LB			
KW				LC			
KX				LD			
KY				LE			
KZ				LF			
LA				LG			
LB				LH			
LC				LI			
LD				LJ			
LE				LK			
LF				LL			
LG				LM			
LH				LN			
LI				LO			
LJ				LP			
LK				LQ			
LL				LR			
LM				LS			
LN				LT			
LO				LU			
LP				LV			
LQ				LW			
LR				LX			
LS				LY			
LT				LZ			
LU				MA			
LV				MB			
LW				MC			
LX				MD			
LY				ME			
LZ				MF			
MA				MG			
MB				MH			
MC				MI			
MD				MJ			
ME				MK			
MF				ML			
MG				MN			
MH				MO			
MI				MP			
MJ				MQ			
MK				MR			
ML				MS			
MN				MT			
MO				MU			
MP				MV			
MQ				MW			
MR				MX			
MS				MY			
MT				MZ			
MU				NA			
MV				NB			
MW				NC			
MX				ND			
MY				NE			
MZ				NF			
NA				NG			
NB				NH			
NC				NI			
ND				NJ			
NE				NK			
NF				NL			
NG				NM			
NH				NN			
NI				NO			
NJ				NP			
NK				NQ			
NL				NR			
NM				NS			
NN				NT			
NO				NU			
NP				NV			
NQ				NW			
NR				NX			
NS				NY			
NT				NZ			
NU				OA			
NV				OB			
NW				OC			
NX				OD			
NY				OE			
NZ				OF			
OA				OG			
OB				OH			
OC				OI			
OD				OJ			
OE				OK			
OF				OL			
OG				OM			
OH				ON			
OI				OO			
OJ				OP			
OK				OQ			
OL				OR			
OM				OS			
ON				OT			
OO				OU			
OP				OV			
OQ				OW			
OR				OX			
OS				OY			
OT				OZ			
OU				PA			
OV				PB			
OW				PC			
OX				PD			
OY				PE			
OZ				PF			
PA				PG			
PB				PH			
PC				PI			
PD				PJ			
PE				PK			
PF				PL			
PG				PM			
PH				PN			
PI				PO			
PJ				PP			
PK				PQ			
PL				PR			
PM				PS			
PN				PT			
PO				PU			
PP				PV			
PQ				PW			
PR				PX			
PS				PY			
PT				PZ			
PU				QA			
PV				QB			
PW				QC			
PX				QD			
PY				QE			
PZ				QF			
QA				QG			
QB				QH			
QC				QI			
QD				QJ			
QE				QK			
QF				QL			
QG				QM			
QH				QN			
QI				QO			
QJ				QP			
QK				QQ			
QL				QR			
QM				QS			
QN				QT			
QO				QU			
QP				QV			
QQ				QW			
QR				QX			
QS				QY			
QT				QZ			
QU				RA			
QV				RB			
QW				RC			
QX				RD			
QY				RE			
QZ				RF			
RA				RG			
RB				RH			
RC				RI			
RD				RJ			
RE				RK			
RF				RL			
RG				RM			
RH				RN			
RI				RO			
RJ				RP			
RK				RQ			
RL				RR			
RM				RS			
RN				RT			
RO				RU			
RP				RV			
RQ				RW			
RR				RX			
RS				RY			
RT				RZ			
RU				SA			
RV				SB			
RW				SC			
RX				SD			
RY				SE			
RZ				SF			
SA				SG			
SB				SH			
SC				SI			
SD				SJ			
SE				SK			
SF				SL			
SG				SM			
SH				SN			
SI				SO			
SJ				SP			
SK				SQ			
SL				SR			
SM				SS			
SN				ST			
SO				SU			
SP				SV			
SQ				SW			
SR				SX			
SS				SY			
ST				SZ			
SU				TA			
SV				TB			
SW				TC			
SX				TD			
SY				TE			
SZ				TF			
TA				TG			
TB				TH			
TC				TI			
TD				TJ			
TE				TK			
TF				TL			
TG				TM			
TH				TN			
TI				TO			
TJ				TP			
TK				TQ			
TL				TR			
TM				TS			
TN				TT			
TO				TU			
TP				TV			
TQ				TW			
TR				TX			
TS				TY			
TT				TZ			
TU				UA			
TV				UB			
TW				UC			
TX				UD			
TY				UE			
TZ				UF			
UA				UG			
UB				UH			

Progress Estimate - Lump Sum Work

Contractor's Application for Payment

Owner: City of Greenfield		Owner's Project No.:	
Engineer: Commonwealth Engineers, Inc.		Engineer's Project No.:	
Contractor: F.A. Wilhelm Construction, Inc		Contractor's Project No.:	
Project: Greenfield Wastewater Treatment Plant Improvement Project			
Contract: *			

Progress Estimate - Lump Sum Work

Contractor's Application for Payment

Owner:		City of Greenfield				Owner's Project No.:				S20046							
Engineer:		Commonwealth Engineers, Inc.				Engineer's Project No.:				10802							
Contractor:		F.A. Wilhelm Construction, Inc				Contractor's Project No.:											
Project:		Greenfield WastewaterTreatment Plant Improvement Project															
Contract:		*															
Application No.:		33		Application Period:		From		06/21/25		to		07/25/25		Application Date:		07/28/25	
A		B		C		D		E		F		G		H		I	
						(D + E) From Previous Application		Work Completed		Materials Currently Stored (not in D or E)		Work Completed and Materials Stored to Date (D + E + F)		% of Scheduled Value (G / C) (%)		Balance to Finish (C - G)	
						Application											
Item No.		Description		Scheduled Value (\$)		(\$)		This Period (\$)		(\$)		(\$)				(\$)	
Change Orders																	
		Change Order #1 - Engineering Services		(48,470.00)		(48,470.00)						(48,470.00)		100%		-	
		Change Order #2 - Cumulative Change Items		(348,035.00)		(348,035.00)						(348,035.00)		100%		-	
		Change Order #3 - Additional Excavations		1,372,507.00		1,372,507.00						1,372,507.00		100%		-	
		Change Order #4 - Cumulative Change Items		374,182.00		374,182.00						374,182.00		100%		-	
		Change Order #5 - MH 105 Rehabilitation - Zero Cost		0.00		0.00						0.00		100%		-	
		Change Order #6 - Cumulative Change Items		167,697.00		163,341.00		1,199.00				164,540.00		98%		3,157.00	
		Change Order #7 - ATS-3 Time Extension - Zero Cost		0.00		0.00						0.00		100%		-	
		Change Order #8 - Cumulative Change Items		121,547.00		121,547.00						121,547.00		100%		-	
		Change Order #9 - Updated Dump Confines		30,364.00		30,364.00						30,364.00		100%		-	
		Change Order #10 - Cumulative Change Items		77,461.00		34,694.00		28,033.00				62,727.00		81%		14,734.00	

Stored Materials Summary

Contractor's Application for Payment

City of Greenfield										Owner's Project No.:					
Commonwealth Engineers, Inc.										Engineer's Project No.:					
F.A. Wilhelm Construction, Inc.										Contractor's Project No.:					
Greenfield Wastewater Treatment Plant Improvements Project															
*															
Application No.: 33										06/21/25		07/25/25		Application Date: 07/28/25	
A	B	D	E	F	G	Materials Stored		I	J	Incorporated in Work		L	M		
Item No. (Lump Sum Tab) or Bid Item No. (Unit Price Tab)	Supplier Invoice No.	Description of Materials or Equipment Stored	Storage Location	Application No. When Materials Placed in Storage	Previous Amount Stored (\$)	Amount Stored this Period (\$)	Amount Stored to Date (G+H) (\$)	Amount Previously Incorporated in the Work (\$)	Amount Incorporated in the Work this Period (\$)	Total Amount Incorporated in the Work (J+K) (\$)	Materials Remaining in Storage (I-L) (\$)				
330000	0301473	Underground Pipe Materials	Onsite	3	3,726.72		3,726.72	3,726.72		3,726.72	-				
330000	0302669	Underground Pipe Materials	Onsite	3	87,153.60		87,153.60	87,153.60		87,153.60	-				
330000	0302669-1	Underground Pipe Materials	Onsite	3	15,660.36		15,660.36	15,660.36		15,660.36	-				
400000	0292637	Above Ground Pipe Materials	Onsite	3	356,290.64		356,290.64	356,290.64		356,290.64	-				
400000	0296146	Above Ground Pipe Materials	Onsite	3	31,790.47		31,790.47	31,790.47		31,790.47	-				
400000	0297034	Above Ground Pipe Materials	Onsite	3	2,932.00		2,932.00	2,932.00		2,932.00	-				
400000	0297493	Above Ground Pipe Materials	Onsite	3	4,489.68		4,489.68	4,489.68		4,489.68	-				
400000	0298028	Above Ground Pipe Materials	Onsite	3	31,341.38		31,341.38	31,341.38		31,341.38	-				
400000	0301987	Above Ground Pipe Materials	Onsite	3	101,577.15		101,577.15	101,577.15		101,577.15	-				
400000	0302185	Above Ground Pipe Materials	Onsite	3	11,775.70		11,775.70	11,775.70		11,775.70	-				
400000	0302632	Above Ground Pipe Materials	Onsite	3	8,000.00		8,000.00	8,000.00		8,000.00	-				
400000	0302736	Above Ground Pipe Materials	Onsite	3	1,197.99		1,197.99	1,197.99		1,197.99	-				
330000	0306131	Underground Pipe Materials	Onsite	3	5,111.99		5,111.99	5,111.99		5,111.99	-				
400000	0307354	Above Ground Pipe Materials	Onsite	3	280.29		280.29	280.29		280.29	-				
400000	0292637-1	Above Ground Pipe Materials	Onsite	3	7,112.80		7,112.80	7,112.80		7,112.80	-				
400000	0296146-1	Above Ground Pipe Materials	Onsite	3	26,337.48		26,337.48	26,337.48		26,337.48	-				
260000		Site Lighting Poles	Onsite	4	8,210.00		8,210.00	8,210.00		8,210.00	-				
260120		Heat Trace	Off Site	4	24,284.00		24,284.00	24,284.00		24,284.00	-				
330000	0308253	Underground Pipe Materials	Onsite	4	635.20		635.20	635.20		635.20	-				
330000	0308437	Underground Pipe Materials	Onsite	4	58,500.00		58,500.00	58,500.00		58,500.00	-				
330000	0303944	Underground Pipe Materials	Onsite	4	6,075.60		6,075.60	6,075.60		6,075.60	-				
330000	0300806	Underground Pipe Materials	Onsite	4	38,811.12		38,811.12	38,811.12		38,811.12	-				
330000	0298028-3	Underground Pipe Materials	Onsite	4	87,225.93		87,225.93	87,225.93		87,225.93	-				
330000	0302669-2	Underground Pipe Materials	Onsite	4	6,364.38		6,364.38	6,364.38		6,364.38	-				
330000	0302669-3	Underground Pipe Materials	Onsite	4	46,408.02		46,408.02	46,408.02		46,408.02	-				
330000	0298028-2	Underground Pipe Materials	Onsite	4	2,216.70		2,216.70	2,216.70		2,216.70	-				
400000	0303168	Above Ground Pipe Materials	Onsite	4	2,946.77		2,946.77	2,946.77		2,946.77	-				
400000	0309236	Above Ground Pipe Materials	Onsite	4	881.22		881.22	881.22		881.22	-				
400000	0308115	Above Ground Pipe Materials	Onsite	4	370.70		370.70	370.70		370.70	-				
460070	022502	Gates	Onsite	5	16,800.00		16,800.00	16,800.00		16,800.00	-				

Stored Materials Summary

Contractor's Application for Payment

Owner:		City of Greenfield				Owner's Project No.:											
Engineer:		Commonwealth Engineers, Inc.				Engineer's Project No.:				S20046							
Contractor:		F.A. Wilhelm Construction, Inc.				Contractor's Project No.:				10802							
Project:		Greenfield Wastewater Treatment Plant Improvements Project															
Contract:		*															
Application No.:		33		Application Period:		From		06/21/25		to		07/25/25		Application Date:		07/28/25	
A	B	D	E	F	G	H	I	J	K	L	M						
Item No. (Lump Sum Tab) or Bid Item No. (Unit Price Tab)	Supplier Invoice No.	Description of Materials or Equipment Stored	Storage Location	Application No. When Materials Placed in Storage	Materials Stored			Amount Stored to Date (G+H) (\$)	Amount Previously Incorporated in the Work (\$)	Incorporated in Work		Total Amount Incorporated in the Work (J+K) (\$)	Materials Remaining in Storage (I-L) (\$)				
					Previous Amount Stored (\$)	Amount Stored this Period (\$)	Amount Incorporated in the Work this Period (\$)										
330000	2041025571	Underground Pipe Materials	Onsite	5	28,060.76		28,060.76		28,060.76			28,060.76	-				
400000	0302736-1	Above Ground Pipe Materials	Onsite	5	777.32		777.32		777.32			777.32	-				
330000	029802-3	Underground Pipe Materials	Onsite	5	87,225.93		87,225.93		87,225.93			87,225.93	-				
330000	0302669--3	Underground Pipe Materials	Onsite	5	46,408.02		46,408.02		46,408.02			46,408.02	-				
400000	0300806-1	Above Ground Pipe Materials	Onsite	5	58,471.70		58,471.70		58,471.70			58,471.70	-				
400000	0303311	Above Ground Pipe Materials	Onsite	5	122,521.52		122,521.52		122,521.52			122,521.52	-				
400000	0309142	Above Ground Pipe Materials	Onsite	5	24,525.78		24,525.78		24,525.78			24,525.78	-				
330000	0302669-4	Underground Pipe Materials	Onsite	5	1,959.98		1,959.98		1,959.98			1,959.98	-				
400000	0310362	Above Ground Pipe Materials	Onsite	5	43,218.96		43,218.96		43,218.96			43,218.96	-				
400000	0305946	Above Ground Pipe Materials	Onsite	5	19,829.06		19,829.06		19,829.06			19,829.06	-				
400000	0310362-1	Above Ground Pipe Materials	Onsite	5	559.75		559.75		559.75			559.75	-				
330000	0302736-3	Underground Pipe Materials	Onsite	5	13,143.31		13,143.31		13,143.31			13,143.31	-				
330000	0298028-4	Underground Pipe Materials	Onsite	5	73,661.95		73,661.95		73,661.95			73,661.95	-				
330000	0298028-1	Underground Pipe Materials	Onsite	5	180,060.16		180,060.16		180,060.16			180,060.16	-				
050100	888127	Hatches	Onsite	5	12,668.80		12,668.80		12,668.80			12,668.80	-				
050100	888843	Hatches	Onsite	5	6,957.00		6,957.00		6,957.00			6,957.00	-				
260150	186198	Electrical Lights	Off Site	5	29.68		29.68		29.68			29.68	-				
260150	189868	Electrical Lights	Off Site	5	53.00		53.00		53.00			53.00	-				
260150	189869	Electrical Lights	Off Site	5	1,202.04		1,202.04		1,202.04			1,202.04	-				
260150	189870	Electrical Lights	Off Site	5	7,594.90		7,594.90		7,594.90			7,594.90	-				
260150	189871	Electrical Lights	Off Site	5	16,382.30		16,382.30		16,382.30			16,382.30	-				
260150	189872	Electrical Lights	Off Site	5	176.07		176.07		176.07			176.07	-				
260150	189873	Electrical Lights	Off Site	5	4,884.48		4,884.48		4,884.48			4,884.48	-				
260150	189874	Electrical Lights	Off Site	5	9,605.00		9,605.00		9,605.00			9,605.00	-				
260150	189875	Electrical Lights	Off Site	5	53,460.94		53,460.94		53,460.94			53,460.94	-				
260150	191846	Electrical Lights	Off Site	5	2,385.00		2,385.00		2,385.00			2,385.00	-				
260150	191847	Electrical Lights	Off Site	5	14,893.00		14,893.00		14,893.00			14,893.00	-				
260150	191848	Electrical Lights	Off Site	5	326.48		326.48		326.48			326.48	-				
260150	191849	Electrical Lights	Off Site	5	722.92		722.92		722.92			722.92	-				
260150	192714	Electrical Lights	Off Site	5	3,789.50		3,789.50		3,789.50			3,789.50	-				

Stored Materials Summary

Contractor's Application for Payment

Owner: City of Greenfield		Owner's Project No.:									
Engineer: Commonwealth Engineers, Inc.		Engineer's Project No.:									
Contractor: F.A. Wilhelm Construction, Inc.		Contractor's Project No.:									
Project: Greenfield Wastewater Treatment Plant Improvements Project											
Contract: *											

Application No.:		33		Application Period:				From		06/21/25		to		07/25/25		Application Date:		07/28/25	
A	Item No. (Lump Sum Tab) or Bid Item No. (Unit Price Tab)	B	D	E	F	G	Materials Stored		H	I	J	Incorporated in Work		L	M				
							Supplier Invoice No.	Description of Materials or Equipment Stored				Storage Location	Application No. When Materials Placed in Storage			Previous Amount Stored (\$)	Amount Stored this Period (\$)	Amount Stored to Date (G+H) (\$)	Amount Previously Incorporated in the Work (\$)
330000		0302669-5	Underground Pipe Materials	Onsite	6	1,400.00				1,400.00		1,400.00			-				
400000		0309331	Above Ground Pipe Materials	Onsite	6	3,485.87				3,485.87		3,485.87			-				
400000		0312474	Above Ground Pipe Materials	Onsite	6	9,159.38				9,159.38		9,159.38			-				
330000		3873796-00	County Manhole Stru	Onsite	6	2,108.41				2,108.41		2,108.41			-				
330000		3873652-01	County Manhole Stru	Onsite	6	7,240.32				7,240.32		7,240.32			-				
330000		3873652-04	County Manhole Stru	Onsite	6	6,389.60				6,389.60		6,389.60			-				
330000		3873652-02	County Manhole Stru	Onsite	6	8,910.00				8,910.00		8,910.00			-				
330000		3873652-05	County Manhole Stru	Onsite	6	6,389.60				6,389.60		6,389.60			-				
330000		3873652-07	County Manhole Stru	Onsite	6	6,471.36				6,471.36		6,471.36			-				
330000		3875112-00	County Manhole Stru	Onsite	6	1,976.52				1,976.52		1,976.52			-				
		3877914-00	County Manhole Stru	Onsite	6	5,683.60				5,683.60		5,683.60			-				
230010		0184316-IN	control Dampers	Onsite	6	22,050.00				22,050.00		22,050.00			-				
230010		0184196-IN	13-Fans	Onsite	6	59,022.00				59,022.00		59,022.00			-				
230010		616284	Temperature & Controls	Off Site	6	5,010.00				5,010.00		5,010.00			-				
260140		208687	Gear Package	Off Site	6	8,670.45				8,670.45		8,670.45			-				
260140		207891	Gear Package	Off Site	6	876.30				876.30		876.30			-				
260140		207892	Gear Package	Off Site	6	637.72				637.72		637.72			-				
260140		207893	Gear Package	Off Site	6	27,675.55				27,675.55		27,675.55			-				
260140		207896	Gear Package	Off Site	6	13,383.15				13,383.15		13,383.15			-				
260140		207894	Gear Package	Off Site	6	4,762.51				4,762.51		4,762.51			-				
260140		207895	Gear Package	Off Site	6	4,762.51				4,762.51		4,762.51			-				
260150		207890	Lights	Off Site	6	25.44				25.44		25.44			-				
260170		34579	Lighting Protection	Off Site	6	11,156.25				11,156.25		11,156.25			-				
330000		3884523-00	County Manhole Stru	Onsite	7	3,475.00				3,475.00		3,475.00			-				
330000		3877975	County Manhole Stru	Onsite	7	5,338.24				5,338.24		5,338.24			-				
330000		3879916	County Manhole Stru	Onsite	7	6,905.66				6,905.66		6,905.66			-				
330000		3879915	County Manhole Stru	Onsite	7	5,559.70				5,559.70		5,559.70			-				
330000		3880218-00	County Manhole Stru	Onsite	7	2,898.74				2,898.74		2,898.74			-				
330000		3883571-00	County Manhole Stru	Onsite	7	5,438.88				5,438.88		5,438.88			-				
330000		3888021-00	County Manhole Stru	Onsite	7	4,043.52				4,043.52		4,043.52			-				

Stored Materials Summary

Contractor's Application for Payment

Owner:		City of Greenfield										Owner's Project No.:		
Engineer:		Commonwealth Engineers, Inc.										Engineer's Project No.:		
Contractor:		F.A. Wilhelm Construction, Inc.										Contractor's Project No.:		
Project:		Greenfield Wastewater Treatment Plant Improvements Project												
Contract:														

Stored Materials Summary

Contractor's Application for Payment

City of Greenfield												Owner's Project No.:	
Commonwealth Engineers, Inc.												Engineer's Project No.:	
F.A. Wilhelm Construction, Inc.												Contractor's Project No.:	
Greenfield Wastewater Treatment Plant Improvements Project													
Contract:													
Application No.: 33												Application Date: 07/28/25	
Application Period: From 06/21/25 to 07/25/25													
A Item No. (Lump Sum Tab) or Bid Item No. (Unit Price Tab)	B Supplier Invoice No.	D Description of Materials or Equipment Stored	E Storage Location	F Application No. When Materials Placed in Storage	Materials Stored		I Amount Stored to Date (G+H) (\$)	J Amount Previously Incorporated in the Work (\$)	Incorporated in Work		M Materials Remaining in Storage (I-L) (\$)		
					G Previous Amount Stored (\$)	H Amount Stored this Period (\$)			K Amount Incorporated in the Work this Period (\$)	L Total Amount Incorporated in the Work (J+K) (\$)			
400000	0311149	Above Ground Pipe Materials	Onsite	7	406.03		406.03	406.03			406.03	-	
400000	0319265	Above Ground Pipe Materials	Onsite	7	1,178.05		1,178.05	1,178.05			1,178.05	-	
330000	0455602-1	Underground Pipe Materials	Onsite	7	1,334.51		1,334.51	1,334.51			1,334.51	-	
400000	0318511	Above Ground Pipe Materials	Onsite	7	675.00		675.00	675.00			675.00	-	
400000	0317617	Above Ground Pipe Materials	Onsite	7	9,384.70		9,384.70	9,384.70			9,384.70	-	
330000	0308646	Underground Pipe Materials	Onsite	7	60,000.00		60,000.00	60,000.00			60,000.00	-	
260140	216585	Gear Package	Off Site	7	2,027.00		2,027.00	2,027.00			2,027.00	-	
260140	216584	Gear Package	Off Site	7	3,838.79		3,838.79	3,838.79			3,838.79	-	
260140	222180	Gear Package	Off Site	7	625.19		625.19	625.19			625.19	-	
260140	222183	Gear Package	Off Site	7	1,370.39		1,370.39	1,370.39			1,370.39	-	
230010	2904650	Cycle protector	Off Site	8	69.81		69.81	69.81			69.81	-	
230010	2899503	Economizer	Off Site	8	2,643.00		2,643.00	2,643.00			2,643.00	-	
230010	2896274	Compressor Start Assist	Off Site	8	125.22		125.22	125.22			125.22	-	
230010	2908072	Hinged Access Door	Off Site	8	319.50		319.50	319.50			319.50	-	
230010	2908477	Hinged Assess Door	Off Site	8	319.50		319.50	319.50			319.50	-	
230010	2894555	Koch Air	Off Site	8	2,736.00		2,736.00	2,736.00			2,736.00	-	
230010	2910179	Koch Air	Off Site	8	18,673.50		18,673.50	18,673.50			18,673.50	-	
230010	629574	Jackson Systems	Off Site	8	75,982.50		75,982.50	75,982.50			75,982.50	-	
230010	2912801	Koch Air	Off Site	8	26,047.50		26,047.50	26,047.50			26,047.50	-	
230010	0185637-IN	Draft Dampers	Off Site	8	1,911.00		1,911.00	1,911.00			1,911.00	-	
230010	0185678-IN	1-Fan	Off Site	8	3,750.00		3,750.00	3,750.00			3,750.00	-	
230010	185531-IN	6-Louvers	Off Site	8	4,950.00		4,950.00	4,950.00			4,950.00	-	
260150	236944	Wesco	Off Site	8	1,845.45		1,845.45	1,845.45			1,845.45	-	
330000	03894425	Underground Pipe Materials	On Site	8	9,280.00		9,280.00	9,280.00			9,280.00	-	
330000	3894428	Underground Pipe Materials	On Site	8	9,280.00		9,280.00	9,280.00			9,280.00	-	
330000	3894223	Underground Pipe Materials	On Site	8	10,028.00		10,028.00	10,028.00			10,028.00	-	
330000	3894418	Underground Pipe Materials	On Site	8	9,280.00		9,280.00	9,280.00			9,280.00	-	
330000	3894424	Underground Pipe Materials	On Site	8	9,280.00		9,280.00	9,280.00			9,280.00	-	
330000	3894434	Underground Pipe Materials	On Site	8	9,280.00		9,280.00	9,280.00			9,280.00	-	
330000	3894488	Underground Pipe Materials	On Site	8	9,280.00		9,280.00	9,280.00			9,280.00	-	

Stored Materials Summary

Contractor's Application for Payment

Owner:	City of Greenfield	Owner's Project No.:	
Engineer:	Commonwealth Engineers, Inc.	Engineer's Project No.:	S20046
Contractor:	F.A. Wilhelm Construction, Inc.	Contractor's Project No.:	10802
Project:	Greenfield Wastewater Treatment Plant Improvements Project		
Contract:	*		

Application No.:		33	Application Period:		From	06/21/25	to	07/25/25	Application Date:		07/28/25
A Item No. (Lump Sum Tab) or Bid Item No. (Unit Price Tab)	B Supplier Invoice No.	D Description of Materials or Equipment Stored	E Storage Location	F Application No. When Materials Placed in Storage	Materials Stored		I Amount Stored to Date (G+H) (\$)	J Amount Previously Incorporated in the Work (\$)	Incorporated in Work		M Materials Remaining in Storage (I-L) (\$)
					G Previous Amount Stored (\$)	H Amount Stored this Period (\$)			K Amount Incorporated in the Work this Period (\$)	L Total Amount Incorporated in the Work (J+K) (\$)	
330000	3894435	Underground Pipe Materials	On Site	8	9,280.00		9,280.00	9,280.00		9,280.00	-
330000	3894481	Underground Pipe Materials	On Site	8	9,280.00		9,280.00	9,280.00		9,280.00	-
330000	3894490	Underground Pipe Materials	On Site	8	9,280.00		9,280.00	9,280.00		9,280.00	-
330000	3894491	Underground Pipe Materials	On Site	8	9,280.00		9,280.00	9,280.00		9,280.00	-
330000	3894509	Underground Pipe Materials	On Site	8	5,800.00		5,800.00	5,800.00		5,800.00	-
330000	3873652	Underground Pipe Materials	On Site	8	4,617.76		4,617.76	4,617.76		4,617.76	-
400000	0315122	Above Ground Pipe Materials	On Site	8	55,605.91		55,605.91	55,605.91		55,605.91	-
330000	0315145	Underground Pipe Materials	On Site	8	1,237.60		1,237.60	1,237.60		1,237.60	-
330000	0300806-5	Underground Pipe Materials	On Site	8	80,569.92		80,569.92	80,569.92		80,569.92	-
400070	0320791	Pipe Testing	On Site	8	1,293.60		1,293.60	1,293.60		1,293.60	-
400000	0304482-1	Above Ground Pipe Materials	On Site	8	1,000.00		1,000.00	1,000.00		1,000.00	-
400070	0311149-1	Pipe Testing	On Site	8	553.00		553.00	553.00		553.00	-
400000	0318210	Above Ground Pipe Materials	On Site	8	8,022.92		8,022.92	8,022.92		8,022.92	-
400070	0318729	Pipe Testing	On Site	8	3,008.57		3,008.57	3,008.57		3,008.57	-
330000	0320366	Underground Pipe Materials	On Site	8	1,211.11		1,211.11	1,211.11		1,211.11	-
400000	0303024-2	Above Ground Pipe Materials	On Site	8	36,428.96		36,428.96	36,428.96		36,428.96	-
400000	0318210-1	Above Ground Pipe Materials	On Site	8	38,278.62		38,278.62	38,278.62		38,278.62	-
400000	0312515	Above Ground Pipe Materials	On Site	8	41,304.35		41,304.35	41,304.35		41,304.35	-
330000	0321964	Underground Pipe Materials	On Site	8	17,539.83		17,539.83	17,539.83		17,539.83	-
330000	0322613	Underground Pipe Materials	On Site	8	165.00		165.00	165.00		165.00	-
330000	0321661	Underground Pipe Materials	On Site	8	1,152.80		1,152.80	1,152.80		1,152.80	-
400000	0318456	Above Ground Pipe Materials	On Site	8	69,089.77		69,089.77	69,089.77		69,089.77	-
400000	0303024-3	Above Ground Pipe Materials	On Site	8	252,008.74		252,008.74	252,008.74		252,008.74	-
400000	0303024-4	Above Ground Pipe Materials	On Site	8	98,468.87		98,468.87	98,468.87		98,468.87	-
400000	0298028-9	Above Ground Pipe Materials	On Site	8	32,454.83		32,454.83	32,454.83		32,454.83	-
400000	0318456-2	Above Ground Pipe Materials	On Site	8	57,152.14		57,152.14	57,152.14		57,152.14	-
330000	0323023-1	Underground Pipe Materials	On Site	8	12,659.15		12,659.15	12,659.15		12,659.15	-
330000	0300806-7	Underground Pipe Materials	On Site	8	21,464.20		21,464.20	21,464.20		21,464.20	-
330000	0298028-10	Underground Pipe Materials	On Site	8	334,038.88		334,038.88	334,038.88		334,038.88	-
400000	0312914-1	Above Ground Pipe Materials	On Site	8	103,392.20		103,392.20	103,392.20		103,392.20	-

Stored Materials Summary

Contractor's Application for Payment

City of Greenfield												Owner's Project No.:			
Commonwealth Engineers, Inc.												Engineer's Project No.:			
F.A. Wilhelm Construction, Inc.												Contractor's Project No.:			
Greenfield Wastewater Treatment Plant Improvements Project															
*															
Application No.:		33		Application Period:				From		06/21/25 to 07/25/25		Application Date:		07/28/25	
A	B	D	E	F	G	H	I	J	K	L	M				
Item No. (Lump Sum Tab) or Bid Item No. (Unit Price Tab)	Supplier Invoice No.	Description of Materials or Equipment Stored	Storage Location	Application No. When Materials Placed in Storage	Previous Amount Stored (\$)	Amount Stored this Period (\$)	Amount Stored to Date (G+H) (\$)	Amount Previously Incorporated in the Work (\$)	Amount Incorporated in the Work this Period (\$)	Total Amount Incorporated in the Work (J+K) (\$)	Materials Remaining in Storage (I-L) (\$)				
400000	0324618	Above Ground Pipe Materials	On Site	9	1,442.64		1,442.64	1,442.64		1,442.64	-				
330000	0324888	Underground Pipe Materials	On Site	9	1,793.66		1,793.66	1,793.66		1,793.66	-				
330000	0326124	Underground Pipe Materials	On Site	9	4,020.00		4,020.00	4,020.00		4,020.00	-				
400070	0323530-1	Pipe Testing	On Site	9	5,045.75		5,045.75	5,045.75		5,045.75	-				
330000	0300806-8	Underground Pipe Materials	On Site	9	54,859.60		54,859.60	54,859.60		54,859.60	-				
400000	0324740-1	Above Ground Pipe Materials	On Site	9	275.17		275.17	275.17		275.17	-				
400000	0308840	Above Ground Pipe Materials	On Site	9	6,057.78		6,057.78	6,057.78		6,057.78	-				
400000	0322736-1	Above Ground Pipe Materials	On Site	9	22,084.00		22,084.00	22,084.00		22,084.00	-				
400000	0322736	Above Ground Pipe Materials	On Site	9	8,652.00		8,652.00	8,652.00		8,652.00	-				
330000	0323515	Underground Pipe Materials	On Site	9	32,251.54		32,251.54	32,251.54		32,251.54	-				
330000	0300806-9	Underground Pipe Materials	On Site	9	59,144.60		59,144.60	59,144.60		59,144.60	-				
400000	0324515	Above Ground Pipe Materials	On Site	9	47,778.65		47,778.65	47,778.65		47,778.65	-				
400000	0308840-1	Above Ground Pipe Materials	On Site	9	17,733.73		17,733.73	17,733.73		17,733.73	-				
330000	0590345	Underground Pipe Materials	On Site	9	326.51		326.51	326.51		326.51	-				
400000	0319074-3	Above Ground Pipe Materials	On Site	9	14,599.77		14,599.77	14,599.77		14,599.77	-				
400000	0328649	Above Ground Pipe Materials	On Site	9	9,924.14		9,924.14	9,924.14		9,924.14	-				
400000	0303024-7	Above Ground Pipe Materials	On Site	9	30,678.33		30,678.33	30,678.33		30,678.33	-				
330000	0328152	Underground Pipe Materials	On Site	9	52,062.22		52,062.22	52,062.22		52,062.22	-				
400000	0328665	Above Ground Pipe Materials	On Site	9	500.00		500.00	500.00		500.00	-				
400000	0328656	Above Ground Pipe Materials	On Site	9	1,140.33		1,140.33	1,140.33		1,140.33	-				
400000	0322736-2	Above Ground Pipe Materials	On Site	9	13,432.00		13,432.00	13,432.00		13,432.00	-				
400000	0319074-2	Above Ground Pipe Materials	On Site	9	57,882.46		57,882.46	57,882.46		57,882.46	-				
330000	0328081	Underground Pipe Materials	On Site	9	867.84		867.84	867.84		867.84	-				
460090	028182	Chemical Feed	Off Site	9	123,504.00		123,504.00	123,504.00		123,504.00	-				
460070	022596	Gates	On Site	9	22,068.00		22,068.00	22,068.00		22,068.00	-				
250010	S112185178.001	Controls	Off Site	9	104,353.04		104,353.04	104,353.04		104,353.04	-				
260010	247190	Electrical Pump Station	Off Site	9	5,726.75		5,726.75	5,726.75		5,726.75	-				
260020	247191	Electrical Headworks	Off Site	9	31,576.79		31,576.79	31,576.79		31,576.79	-				
260030	251806	Electrical SBR Tank	Off Site	9	40,851.72		40,851.72	40,851.72		40,851.72	-				
260050	251805	Electrical Blower	Off Site	9	1,595.38		1,595.38	1,595.38		1,595.38	-				

Stored Materials Summary

Contractor's Application for Payment

Owner:		City of Greenfield										Owner's Project No.:							
Engineer:		Commonwealth Engineers, Inc.										Engineer's Project No.:							
Contractor:		F.A. Wilhelm Construction, Inc.										Contractor's Project No.:							
Project:		Greenfield Wastewater Treatment Plant Improvements Project																	
Contract:		*																	
Application No.:		33		Application Period:				From		06/21/25		to		07/25/25		Application Date:		07/28/25	
A	Item No. (Lump Sum Tab) or Bid Item No. (Unit Price Tab)	B	D	E	F	Materials Stored			I	J	Incorporated in Work		L	M					
						Supplier Invoice No.	Description of Materials or Equipment Stored	Storage Location			Application No. When Materials Placed in Storage	Previous Amount Stored (\$)			Amount Stored this Period (\$)	Amount Stored to Date (G+H) (\$)	Amount Previously Incorporated in the Work (\$)	Amount Incorporated in the Work this Period (\$)	Total Amount Incorporated in the Work (J+K) (\$)
330130	0336523	Pipe Testing	On site	11	1,909.54					1,909.54			1,909.54						
330000		0336516	Underground Pipe Materials	On site	11	649.80		649.80	649.80		649.80		649.80	-					
330000		0337150	Underground Pipe Materials	On site	11	598.49		598.49	598.49		598.49		598.49	-					
330130		0334402	Pipe Testing	On site	11	1,211.83		1,211.83	1,211.83		1,211.83		1,211.83	-					
330000		0327519-1	Underground Pipe Materials	On site	11	5,465.19		5,465.19	5,465.19		5,465.19		5,465.19	-					
400000		0337567	Above Ground Pipe Materials	On site	11	2,986.74		2,986.74	2,986.74		2,986.74		2,986.74	-					
330130		0338452	Pipe Testing	On site	11	216.00		216.00	216.00		216.00		216.00	-					
330000		0300806-10	Underground Pipe Materials	On site	11	90,395.52		90,395.52	90,395.52		90,395.52		90,395.52	-					
400000		0318456-6	Above Ground Pipe Materials	On site	11	568.90		568.90	568.90		568.90		568.90	-					
330000		0298028-11	Underground Pipe Materials	On site	11	26,283.62		26,283.62	26,283.62		26,283.62		26,283.62	-					
400000		0326247	Above Ground Pipe Materials	On site	11	539.80		539.80	539.80		539.80		539.80	-					
400000		0323530-3	Above Ground Pipe Materials	On site	11	15,014.99		15,014.99	15,014.99		15,014.99		15,014.99	-					
330000		0338921	Underground Pipe Materials	On site	11	55,125.00		55,125.00	55,125.00		55,125.00		55,125.00	-					
400000		0298028-12	Above Ground Pipe Materials	On site	11	516.36		516.36	516.36		516.36		516.36	-					
400000		83002123	Above Ground Pipe Materials	On site	11	44,232.80		44,232.80	44,232.80		44,232.80		44,232.80	-					
330000		3960399-00	Underground Pipe Materials	On site	12	4,296.00		4,296.00	4,296.00		4,296.00		4,296.00	-					
330000		3958711-00	Underground Pipe Materials	On site	12	4,296.00		4,296.00	4,296.00		4,296.00		4,296.00	-					
330000		3970283-00	Underground Pipe Materials	On site	12	98.97		98.97	98.97		98.97		98.97	-					
330000		3873652-12	Underground Pipe Materials	On site	12	7,240.32		7,240.32	7,240.32		7,240.32		7,240.32	-					
330130		0738927	Pipe Testing	On site	12	935.79		935.79	935.79		935.79		935.79	-					
330130		0339029	Pipe Testing	On site	12	1,417.12		1,417.12	1,417.12		1,417.12		1,417.12	-					
330000		0339844	Underground Pipe Materials	On site	12	80.42		80.42	80.42		80.42		80.42	-					
330000		0337150-1	Underground Pipe Materials	On site	12	85.50		85.50	85.50		85.50		85.50	-					
400000		0323720	Above Ground Pipe Materials	On site	12	1,572.00		1,572.00	1,572.00		1,572.00		1,572.00	-					
330000		0328309	Underground Pipe Materials	On site	12	5,747.86		5,747.86	5,747.86		5,747.86		5,747.86	-					
330130		0729499	Pipe Testing	On site	12	445.35		445.35	445.35		445.35		445.35	-					
330130		0332426	Pipe Testing	On site	12	248.47		248.47	248.47		248.47		248.47	-					
330000		0340228-1	Underground Pipe Materials	On site	12	2,740.14		2,740.14	2,740.14		2,740.14		2,740.14	-					
330000		0340653	Underground Pipe Materials	On site	12	680.29		680.29	680.29		680.29		680.29	-					
330000		0341262	Underground Pipe Materials	On site	12	586.36		586.36	586.36		586.36		586.36	-					

Stored Materials Summary

Contractor's Application for Payment

Owner:	City of Greenfield	Owner's Project No.:	
Engineer:	Commonwealth Engineers, Inc.	Engineer's Project No.:	S20046
Contractor:	F.A. Wilhelm Construction, Inc.	Contractor's Project No.:	10802
Project:	Greenfield Wastewater Treatment Plant Improvements Project		
Contract:	*		

Application No.:		33	Application Period:				From	06/21/25	to	07/25/25	Application Date:				07/28/25
A	Item No. (Lump Sum Tab) or Bid Item No. (Unit Price Tab)	B	Supplier Invoice No.	D	E	F	G	Materials Stored		I	Incorporated in Work			L	M
								Previous Amount Stored (\$)	Amount Stored this Period (\$)		Amount Stored to Date (G+H) (\$)	Amount Previously Incorporated in the Work (\$)	Amount Incorporated in the Work this Period (\$)	Total Amount Incorporated in the Work (J+K) (\$)	Materials Remaining in Storage (I-L) (\$)
330130		0761753		Pipe Testing	On site	12	339.90	339.90		339.90	339.90			339.90	-
330000		0341323		Underground Pipe Materials	On site	12	794.87	794.87		794.87	794.87			794.87	-
330000		0341056		Underground Pipe Materials	On site	12	21,571.48	21,571.48		21,571.48	21,571.48			21,571.48	-
330000		0341889		Underground Pipe Materials	On site	12	332.19	332.19		332.19	332.19			332.19	-
460030		1039360		SBR System	On site	12	666,053.01	666,053.01		666,053.01	666,053.01			666,053.01	-
460030		1039253		SBR System	On site	12	152,402.21	152,402.21		152,402.21	152,402.21			152,402.21	-
460080		029607		Influent Pumps	On site	12	250,220.00	250,220.00		250,220.00	250,220.00			250,220.00	-
460000		AR1/51038006		Bar Screen & Washer	Offsite	12	255,000.00	255,000.00		255,000.00	255,000.00			255,000.00	-
260140		277382		Electrical Lights	Off Site	12	1,430.73	1,430.73		1,430.73	1,430.73			1,430.73	-
260140		278328		Electrical Gear Package	Off Site	12	3,557.98	3,557.98		3,557.98	3,557.98			3,557.98	-
330000		3971801-00		Underground Pipe Materials	On Site	13	2,395.00	2,395.00		2,395.00	2,395.00			2,395.00	-
330000		3873652-13		Underground Pipe Materials	On Site	13	329.84	329.84		329.84	329.84			329.84	-
330000		3990361-00		Underground Pipe Materials	On Site	13	329.84	329.84		329.84	329.84			329.84	-
330000		0342643		Underground Pipe Materials	On site	13	3,418.67	3,418.67		3,418.67	3,418.67			3,418.67	-
330000		0342564		Underground Pipe Materials	On site	13	200.00	200.00		200.00	200.00			200.00	-
330000		0342856		Underground Pipe Materials	On site	13	9,944.00	9,944.00		9,944.00	9,944.00			9,944.00	-
330000		0343384		Underground Pipe Materials	On site	13	874.77	874.77		874.77	874.77			874.77	-
330000		0342546		Underground Pipe Materials	On site	13	1,891.58	1,891.58		1,891.58	1,891.58			1,891.58	-
330000		0342638		Underground Pipe Materials	On site	13	2,076.16	2,076.16		2,076.16	2,076.16			2,076.16	-
330000		0343416		Underground Pipe Materials	On site	13	336.87	336.87		336.87	336.87			336.87	-
330000		0343507		Underground Pipe Materials	On site	13	10,302.89	10,302.89		10,302.89	10,302.89			10,302.89	-
330000		0344703		Underground Pipe Materials	On site	13	1,614.82	1,614.82		1,614.82	1,614.82			1,614.82	-
330000		0346589		Underground Pipe Materials	On site	13	2,559.12	2,559.12		2,559.12	2,559.12			2,559.12	-
330000		0842470		Underground Pipe Materials	On site	13	776.21	776.21		776.21	776.21			776.21	-
330000		0840054		Underground Pipe Materials	On site	13	2,248.79	2,248.79		2,248.79	2,248.79			2,248.79	-
330000		0348614		Underground Pipe Materials	On site	13	2,613.84	2,613.84		2,613.84	2,613.84			2,613.84	-
330000		0348616		Underground Pipe Materials	On site	13	1,039.28	1,039.28		1,039.28	1,039.28			1,039.28	-
330000		0346951-1		Underground Pipe Materials	On site	13	1,477.64	1,477.64		1,477.64	1,477.64			1,477.64	-
400000		0318456-8		Above Ground Pipe Materials	On site	13	5,672.48	5,672.48		5,672.48	5,672.48			5,672.48	-
400000		0347174		Above Ground Pipe Materials	On site	13	578.00	578.00		578.00	578.00			578.00	-

Stored Materials Summary

Contractor's Application for Payment

Owner:		City of Greenfield				Owner's Project No.:			
Engineer:		Commonwealth Engineers, Inc.				Engineer's Project No.:			
Contractor:		F.A. Wilhelm Construction, Inc.				Contractor's Project No.:			
Project:		Greenfield Wastewater Treatment Plant Improvements Project							
Contract:									

Stored Materials Summary

Contractor's Application for Payment

Owner:	City of Greenfield	Owner's Project No.:	
Engineer:	Commonwealth Engineers, Inc.	Engineer's Project No.:	S20046
Contractor:	F.A. Wilhelm Construction, Inc.	Contractor's Project No.:	10802
Project:	Greenfield Wastewater Treatment Plant Improvements Project		
Contract:	*		

Application No.: 33			Application Period: From				06/21/25		to		07/25/25		Application Date: 07/28/25		
A	B	D	E	F	G	Materials Stored		H	I	Incorporated in Work		J	K	L	M
Item No. (Lump Sum Tab) or Bid Item No. (Unit Price Tab)	Supplier Invoice No.	Description of Materials or Equipment Stored	Storage Location	Application No. When Materials Placed in Storage	Previous Amount Stored (\$)	Amount Stored this Period (\$)	Amount Stored to Date (G+H) (\$)			Amount Previously Incorporated in the Work (\$)	Amount Incorporated in the Work this Period (\$)		Total Amount Incorporated in the Work (J+K)		Materials Remaining in Storage (L-L) (\$)
330000	0340228	Underground Pipe Materials	On site	15	2,740.14		2,740.14			2,740.14			2,740.14		-
400000	0339105	Above Ground Pipe Materials	On site	15	1,648.46		1,648.46			1,648.46			1,648.46		-
230010	3082683	Div. 23 - HVAC - Materials	Off Site	15	30,457.00		30,457.00			30,457.00			30,457.00		-
460110	INV04122	Septage Receiving Facility	On Site	15	12,620.00		12,620.00			12,620.00			12,620.00		-
460030	1040517	SBR System	On Site	15	613,600.30		613,600.30			613,600.30			613,600.30		-
460010	95754	Grit Removal	On Site	15	170,370.00		170,370.00			170,370.00			170,370.00		-
400000	INV068966	Above Ground Pipe Materials	On Site	15	99,129.00		99,129.00			99,129.00			99,129.00		-
460080	INV068537	Influent Pumps	On Site	15	75,548.00		75,548.00			75,548.00			75,548.00		-
250010	02384	Controls	Offsite	16	422,000.00		422,000.00			422,000.00			422,000.00		-
460060	1092B16598	Cascade Aeration	On site	16	151,115.00		151,115.00			151,115.00			151,115.00		-
460030	1039253	SBR System	On site	16	8,021.17		8,021.17			8,021.17			8,021.17		-
460030	1038541	SBR System	On site	16	466,460.99		466,460.99			466,460.99			466,460.99		-
460020	2024/183	PureAir Filtration	On site	17	84,712.50		84,712.50			84,712.50			84,712.50		-
460090	031514	Chemical Feed	On site	18	78,440.00		78,440.00			78,440.00			78,440.00		-
460040	031004	Sludge Dewatering System	On site	18	58,901.00		58,901.00			58,901.00			58,901.00		-
							-			-			-		-
							-			-			-		-
							-			-			-		-
Totals					\$ 16,295,318.33	\$ -	\$ 16,295,318.33	\$ 16,295,318.33	\$ -	\$ 16,295,318.33	\$ -	\$ 16,295,318.33	\$ -	\$ -	\$ -

Contractor's Application for Payment				
Owner:	City of Greenfield			Owner's Project No.:
Engineer:	Commonwealth Engineers, Inc.			Engineer's Project
Contractor:	F.A. Wilhelm Construction, Inc.			Contractor's Project
Project:	Greenfield Wastewater Treatment Plant Improvements Project			
Contract:	*			
Application No.:	33	Application Period:	From 06/21/25 to 07/25/25	Application Date: 07/28/25

1.	Total Value of Original Contract Work Completed This Estimate Period:	\$	\$60,700.00
2.	Total Value of Change Order Work Completed This Estimate Period:	\$	\$29,232.00
3.	Total Net Contract Work Completed This Estimate Period:	\$	\$89,932.00
4.	Total Value of Stored Materials From <u>PREVIOUS</u> Pay Estimate:	\$	\$16,295,318.33
5.	Total Value of Stored Materials For <u>THIS</u> Pay Estimate Period:	\$	\$16,295,318.33
6.	Net Increase/Decrease For Stored Materials on This Pay Estimate:	\$	\$0.00
7.	Total Value of ALL Work Completed & Stored Material This Estimate Period (Line 3 + Line 6):	\$	\$89,932.00
8.	Total Value of Retainage (ESCROW) Payment This Estimate Period @ 5%:	\$	\$4,496.60
9.	Total Amount Due to Contractor This Estimate Period:	\$	\$85,435.40

F. A. WILHELM CONSTRUCTION CO., INC.

CONTRACTOR'S AFFIDAVIT AND WAIVER OF LIEN
PARTIAL (X) FINAL ()


We, the undersigned, having been employed by City of Greenfield to furnish labor and materials to do construction work on the premises known as Greenfield Wastewater Treatment Plant Improvements hereby warrant that the premises of the above named job cannot be made subject to any valid lien by anyone who furnished material, supplies, labor or services to the undersigned for use in the above named project for any labor, materials or supplies furnished or services performed through 07/25/2025 to the extent that the undersigned has been paid as set forth herein.

This waiver is given in order to induce payment in the amount of \$85,435.40 and upon receipt of the amount due by the undersigned, this waiver as to the amount due becomes valid, enforceable and of full effect. Upon attachment of the canceled check and the legal description of the project, this waiver may be recorded by the Owner or mortgage holder(s) of the project.

This Contractor's Affidavit and Waiver of Lien only applies to the extent paid, and does not apply to or cover retention, unresolved claims or unresolved changes, change orders or change requests.

Given under our hand and seal this 4th day of August 2025

F.A. WILHELM CONSTRUCTION CO., INC.




Signature of Authorized Representative

Controller
Title of Authorized Representative

STATE OF: Indiana)

COUNTY OF: Marion)

Given under our hand and seal this 4th day of August 2025



My Commission Expires: 2-24-30
County of Residence: Morgan